

Project Name: **P07 HDC Project**

Unit Tag: **CH-16**

Qty.: **1**

Model: **YVAM1650**

Full Load - Design

PIN

YVAM1650A2	651BZHC7XB	SAXCXSGNX1	XXRXXRXM4M	2W1SXXE2B4	NC61016XXX	XSXFXXDVXX	XXXXXXEAS2	914C481XXX
...5...10	...5...20	...5...30	...5...40	...5...50	...5...60	...5...70	...5...80	...5...90
XXXXXXXXDXN	XMPG257290	1110489259	XXX50A0XX					
...5...100	...5...110	...5...120	...5...130					

Unit

Model No.	YVAM1650
Number of Compressors	1
Compressor Type	Variable Speed
Number of Compressor Circuits	1
Capacity Control	10% - 100%
Refrigerant Type	R-1234ze
Compressor	M2C-233FAC
Cooling Mode Operation	
Cooling Capacity [kW]	1719
Total Input Power [kW]	411.6
Cooling [kW/kW]	4.177
NPLV.SI [kW/kW]	12.57
A-Weighted Sound Power [dB(A)]	98.0
Electrical Data	
Nominal Voltage / Voltage Limits	415/3/50 / 374V - 456V
Min. Circuit Ampacity [A]	748.0
Max. Fuse / CB Rating [A]	1200.0
Unit Short Circuit Withstand (STD) [kA]	10
Wires Per Phase	4
Wire Range (Lug Size)	4/0 - 500 kcmil
RLA [A]	618.9
Control kVA	6
Compressor kW	358.5



Performance Impacting Options

Fan Type	Containerized low sound EC fans with harmonic filter
Weight & Dimensional Data	
Shipping Weight [kg]	12305
Operating Weight [kg]	12624
Refrigerant Charge [kg]	340
Overall Length [mm]	15244
Overall Width [mm]	2235
Overall Height [mm]	2503
Global Warming Potential R-1234ze [GWP CO2 = 1]	7



Performance Report

Performance Specification

Page 2 of 7

Project Name: **P07 HDC Project**Unit Tag: **CH-16**Qty.: **1**Model: **YVAM1650**

Heat Exchanger Performance

Evaporator		Condenser (Air Cooled)	
Model	EA2914-481-CS-2	Ambient Air Temperature* [°C]	44.0
Entering Fluid Temperature* [°C]	32.00	Altitude* [m]	0.00
Leaving Fluid Temperature* [°C]	22.00	Number of Fans	26
Flow Rate [L/s]	42.97	Total Air Flow [m3/s]	183
Fouling Factor* [m2 K/kW]	0.0176	Total Fan Power [kW]	53.11
Fluid Type* / Concentration* [%]	Propylene Glycol / 25.0	External Static Pressure [Pa]	0
Passes*	2		
Pressure Drop [kPa]	58.3		
Minimum Flow Rate [L/s]	24.24		
Maximum Flow Rate [L/s]	67.00		

* Designates user specified input

Outside the scope of AHRI Air-Cooled Water-Chilling Packages Certification Program or not optionally certified, but is rated in accordance with AHRI Standard 550/590(I-P) and AHRI Standard 551/591(SI). Auxiliary components included in total kW - Chiller controls.

Part Load Performance (Based on Air Cooled Efficiency Map w/VPF)

Ambient [°C]	Percent Load								
	100.0	90.0	80.0	70.0	60.0	50.0	40.0	30.0	20.0
44.0	4.177	4.329	4.436	4.469	4.408	4.304	4.080	3.655	2.743

Heat map shows efficiency values ranging from 60% higher than design condition efficiency (blue) to best efficiency (green).

Project Name: P07 HDC Project

Unit Guid: 4ee347f5-95c1-4046-9c5d-7c28fcee49fe

Rating Engine Version: 1.0.9662

Unit Name: CH-15

Version: SN26.06

CHL2026-06.002

Generated: 2026/06/23 at 11:49

Page 2 of 7



Performance Report

Page 3 of 7

Performance Specification

Project Name: P07 HDC Project

Unit Tag: CH-16

Qty.: 1

Model: YVAM1650

Part Load Performance (Based on Air Cooled Efficiency Map w/VPF)

Percent Load	Ambient [°C]	Capacity [kW]	Power Input [kW]	Unit Efficiency [kW/kW]	EFT [°C]	LFT [°C]	Flow Rate [L/s]	Evap. PD [kPa]
100.0	44.0	1719	411.6	4.177	32.00	22.00	42.97	58.3
100.0	44.0	1719	411.6	4.177	32.00	22.00	42.97	58.3
100.0	44.0	1719	411.6	4.177	32.00	22.00	42.97	58.3
100.0	44.0	1719	411.6	4.177	32.00	22.00	42.97	58.3
100.0	44.0	1719	411.6	4.177	32.00	22.00	42.97	58.3
100.0	44.0	1719	411.6	4.177	32.00	22.00	42.97	58.3
100.0	44.0	1719	411.6	4.177	32.00	22.00	42.97	58.3
100.0	44.0	1719	411.6	4.177	32.00	22.00	42.97	58.3
100.0	44.0	1719	411.6	4.177	32.00	22.00	42.97	58.3
100.0	44.0	1719	411.6	4.177	32.00	22.00	42.97	58.3
90.0	44.0	1547	357.5	4.329	32.00	22.00	38.67	47.8
90.0	44.0	1547	357.5	4.329	32.00	22.00	38.67	47.8
90.0	44.0	1547	357.5	4.329	32.00	22.00	38.67	47.8
90.0	44.0	1547	357.5	4.329	32.00	22.00	38.67	47.8
90.0	44.0	1547	357.5	4.329	32.00	22.00	38.67	47.8
90.0	44.0	1547	357.5	4.329	32.00	22.00	38.67	47.8
90.0	44.0	1547	357.5	4.329	32.00	22.00	38.67	47.8
90.0	44.0	1547	357.5	4.329	32.00	22.00	38.67	47.8
90.0	44.0	1547	357.5	4.329	32.00	22.00	38.67	47.8
90.0	44.0	1547	357.5	4.329	32.00	22.00	38.67	47.8
90.0	44.0	1547	357.5	4.329	32.00	22.00	38.67	47.8
80.0	44.0	1376	310.1	4.436	32.00	22.00	34.38	38.3
80.0	44.0	1376	310.1	4.436	32.00	22.00	34.38	38.3
80.0	44.0	1376	310.1	4.436	32.00	22.00	34.38	38.3
80.0	44.0	1376	310.1	4.436	32.00	22.00	34.38	38.3
80.0	44.0	1376	310.1	4.436	32.00	22.00	34.38	38.3
80.0	44.0	1376	310.1	4.436	32.00	22.00	34.38	38.3
80.0	44.0	1376	310.1	4.436	32.00	22.00	34.38	38.3
80.0	44.0	1376	310.1	4.436	32.00	22.00	34.38	38.3
80.0	44.0	1376	310.1	4.436	32.00	22.00	34.38	38.3
80.0	44.0	1376	310.1	4.436	32.00	22.00	34.38	38.3
80.0	44.0	1376	310.1	4.436	32.00	22.00	34.38	38.3
70.0	44.0	1204	269.4	4.469	32.00	22.00	30.08	29.7
70.0	44.0	1204	269.4	4.469	32.00	22.00	30.08	29.7
70.0	44.0	1204	269.4	4.469	32.00	22.00	30.08	29.7
70.0	44.0	1204	269.4	4.469	32.00	22.00	30.08	29.7
70.0	44.0	1204	269.4	4.469	32.00	22.00	30.08	29.7
70.0	44.0	1204	269.4	4.469	32.00	22.00	30.08	29.7
70.0	44.0	1204	269.4	4.469	32.00	22.00	30.08	29.7
70.0	44.0	1204	269.4	4.469	32.00	22.00	30.08	29.7
70.0	44.0	1204	269.4	4.469	32.00	22.00	30.08	29.7
70.0	44.0	1204	269.4	4.469	32.00	22.00	30.08	29.7
60.0	44.0	1032	234.0	4.408	32.00	22.00	25.78	21.9
60.0	44.0	1032	234.0	4.408	32.00	22.00	25.78	21.9
60.0	44.0	1032	234.0	4.408	32.00	22.00	25.78	21.9
60.0	44.0	1032	234.0	4.408	32.00	22.00	25.78	21.9
60.0	44.0	1032	234.0	4.408	32.00	22.00	25.78	21.9

Project Name: P07 HDC Project

Unit Guid: 4ee347f5-95c1-4046-9c5d-7c28fcee49fe

Rating Engine Version: 1.0.9662

Unit Name: CH-15

Version: SN26.06

CHL2026-06.002

Generated: 2026/06/23 at 11:49

Page 3 of 7



Performance Report

Performance Specification

Page 5 of 7

Project Name: P07 HDC Project

Unit Tag: CH-16

Qty.: 1

Model: YVAM1650

Part Load Performance Condenser

Percent Load	Ambient [°C]	Heat Rejection [kW]	Discharge Air Temperature [°C]	Total Air Flow [m3/s]	Active Fans
100.0	44.0	2109	53.83	183	26
100.0	44.0	2109	53.83	183	26
100.0	44.0	2109	53.83	183	26
100.0	44.0	2109	53.83	183	26
100.0	44.0	2109	53.83	183	26
100.0	44.0	2109	53.83	183	26
100.0	44.0	2109	53.83	183	26
100.0	44.0	2109	53.83	183	26
100.0	44.0	2109	53.83	183	26
90.0	44.0	1882	53.22	173	26
90.0	44.0	1882	53.22	173	26
90.0	44.0	1882	53.22	173	26
90.0	44.0	1882	53.22	173	26
90.0	44.0	1882	53.22	173	26
90.0	44.0	1882	53.22	173	26
90.0	44.0	1882	53.22	173	26
90.0	44.0	1882	53.22	173	26
90.0	44.0	1882	53.22	173	26
90.0	44.0	1882	53.22	173	26
80.0	44.0	1662	52.61	164	26
80.0	44.0	1662	52.61	164	26
80.0	44.0	1662	52.61	164	26
80.0	44.0	1662	52.61	164	26
80.0	44.0	1662	52.61	164	26
80.0	44.0	1662	52.61	164	26
80.0	44.0	1662	52.61	164	26
80.0	44.0	1662	52.61	164	26
80.0	44.0	1662	52.61	164	26
80.0	44.0	1662	52.61	164	26
70.0	44.0	1452	52.17	151	26
70.0	44.0	1452	52.17	151	26
70.0	44.0	1452	52.17	151	26
70.0	44.0	1452	52.17	151	26
70.0	44.0	1452	52.17	151	26
70.0	44.0	1452	52.17	151	26
70.0	44.0	1452	52.17	151	26
70.0	44.0	1452	52.17	151	26
70.0	44.0	1452	52.17	151	26
70.0	44.0	1452	52.17	151	26
60.0	44.0	1245	51.44	142	26
60.0	44.0	1245	51.44	142	26
60.0	44.0	1245	51.44	142	26
60.0	44.0	1245	51.44	142	26
60.0	44.0	1245	51.44	142	26

Project Name: P07 HDC Project

Unit Guid: 4ee347f5-95c1-4046-9c5d-7c28fcee49fe

Rating Engine Version: 1.0.9662


Unit Name: CH-15

Version: SN26.06

CHL2026-06.002

Generated: 2026/06/23 at 11:49

Page 5 of 7

Model: **YVAM1650**[illegible]

Page 6 of 7



Performance Report

Performance Specification

Page 7 of 7

Project Name: **P07 HDC Project**

Unit Tag: **CH-16**

Qty.: **1**

Model: **YVAM1650**

Notes:

Country of Origin: China

Supply cable(s): 3 phases + Earth + Neutral

Performance Data in accordance with Eurovent Standard

Sound Data using ISO9614 to arrive at the sound power level and then calculated the pressure via the EN3744 methodology using Free Field conditions.

Displacement Power Factor refers to compressor only. Unit Power Factor depends on fan option selected. Calculated value is available by request.

Minimum and maximum evaporator flow information are for full load ratings with Water.

The product image shown is for illustrative purposes only and is not representative of selected options.

Standard Single Point, Dual Aux Box with UPS, with Dual CB's option is 10kA unless upstream circuit breaker is rated for 100kA interrupting current